## EXHIBIT 'A'

## City of Manteca Mitigation Monitoring and Reporting Program for the Initial Study and Mitigated Negative Declaration The Kaiser Manteca ED Expansion Project

State Clearinghouse No. 2025080633

Prepared for
City of Manteca
City of Manteca Development Services Department
1215 W. Center St. Suite 201
Manteca, CA 95337



August 2025

Prepared by
Kimley-Horn and Associates
1300 Clay Street, Suite 900
Oakland, CA 94612



Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification		ation of letion
	verification	verification	Verification	Date	Initial
Biological Resources	1	1			
MM BIO-1: Invertebrate Survey – An invertebrate	Submittal of	Prior to initiation	City of Manteca		
survey shall be conducted prior to initiation of	survey	of ground	Development Services		
ground disturbing project activities to identify all	documentation	disturbing	Department		
the species of bumble bees that utilize the Project		project activities			
Area. These surveys shall be conducted					
simultaneously with the blooming period of their					
recognized food plants (March–September), as the					
special-status bumble bee species are active during					
this time. The surveying biologist shall be familiar					
with the primary identification characteristics of					
each potential bumble bee and be proficient in the					
methodology produced by the Xerces Society. The					
Invertebrate Survey shall include the following					
components:					
<ul> <li>Habitat Assessment – A habitat assessment</li> </ul>					
evaluating the likelihood of the Bombus					
occurring within and adjacent to the Project					
Area shall be prepared by a qualified biologist					
prior to initiation of ground disturbing project					
activities. The assessment shall include					
historical and current species occurrences,					
data from site visits on potential foraging,					
nesting, and/or overwintering resources, and					
blooming plant species present and their					
percent cover. These resources shall be					
quantified across multiple site visits,					
corresponding with the Colony Active Season					
for Bombus species (April – August). If it is					
determined that there is potential for the					
species to forage, nest, and/or overwinter on					

Mitigation Measures	Method of	Timing of Verification	Responsible for	onsible for Comp	
	Verification Ve	verification	verification	Date	Initial
the Project site, then on-site surveys shall					
commence. If it is determined that there is no					
potential for the special-status Bombus					
species to forage, nest, and/or overwinter on					
the Project site, no further measures will be					
necessary.					
Focused On-Site Surveys – Survey efforts shall					
occur prior to initiation of ground disturbing					
project activities. Three on-site surveys shall					
take place prior to project implementation.					
Each survey shall be spaced 2-4 weeks apart,					
corresponding with the Colony Active Season					
for Bombus species (April –August). The					
qualified biologist shall utilize a telephoto lens					
or a sufficiently long macro lens to obtain					
high-quality photos of bumble bees, sufficient					
for species identification, without having to					
capture and potentially harm the bumble					
bees.					
Interpreting Survey Results – If no special-					
status Bombus species have been detected					
during the multiple rounds of focused surveys,					
no further measures will be necessary. If special-status Bombus species are identified,					
then site-specific measures will be					
implemented to avoid take unless an					
Incidental Take Permit (ITP) for the species is					
obtained from CDFW. Such measures will					
include biological monitoring during					
vegetation or ground disturbing activities that					
take place during any portion of the Queen					
take place during any portion of the Queen					

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification		rification of ompletion	
	vernication	verification	vernication	Date	Initial	
and Gyne Flight Period and Colony Active						
Period for these species (February – October).						
If special status Bombus are detected using						
floral resources, a no-disturbance buffer of at						
least 25 feet around the individual(s) will be						
established, and the individual(s) will be						
monitored by a biological monitor, until all						
special-status Bombus are confirmed to have						
left the area on their own. If a special-status						
Bombus nest is detected where ground						
disturbance is proposed to occur, then a						
minimum 30-foot no-disturbance buffer (with						
a buffer of up to 60 feet if disturbance is						
substantial) around the nest will be						
established. This buffer will remain in place						
until the nest senesces; senescence would be						
determined by observation of no nest activity						
for three (3) sequential days. A qualified						
biologist will discuss the buffer with the						
contractor to ensure that tree removal areas,						
including ingress and egress routes, will avoid						
the special-status Bombus and/or their nest.						
The applicant will coordinate with CDFW to						
ensure that maintenance of this buffer is						
adequate for take avoidance, and thus						
compliance with CESA.						
MM BIO-2: Pre-Construction Avian Survey – If	Submittal of	During the	City of Manteca			
Project construction-related activities would take	survey	nesting season	Development Services			
place during the nesting season (February through	documentation	(February	Department			
August), preconstruction surveys for nesting		through August)				
passerine birds and raptors (birds of prey) within		14 days prior to				

Mitigation Measures	Method of	Timing of	Responsible for		rification of completion	
	Verification	Verification	Verification	Date	Initial	
the Project Area and the large trees within the		the				
adjacent parcels should be conducted by a		commencement				
qualified biologist 14 days prior to the		of the tree				
commencement of the tree removal or site grading		removal or site				
activities. The SJMSCP includes specific		grading activities				
minimization measures for many individual species						
of nesting birds (SJMSCP ITMMs for Project-specific						
Special Status birds include 5.2.4.11, 5.2.4.16,						
5.2.4.18, 5.2.4.19, and 5.2.4.22). If any active nests						
of these species are identified, then the						
minimization measures discussed in the SJMSCP						
will be implemented. If any bird listed under the						
Migratory Bird Treaty Act but not covered by the						
SJMSCP is found to be nesting within the Project						
Site or within the area of influence, an adequate						
protective buffer zone should be established by a						
qualified biologist to protect the nesting site. This						
buffer shall be a minimum of 250 feet from the						
Project activities for passerine birds, and a						
minimum of 1,000 feet for large raptors such as						
Buteos and 500 feet for smaller raptors such as						
Accipiters. The distance shall be determined by a						
qualified biologist based on the site conditions						
(topography, if the nest is in a line of sight of the						
construction and the sensitivity of the birds						
nesting). The nest site(s) shall be monitored by a						
qualified biologist daily during construction						
activities to see if the birds are affected by the						
construction activities and if the protective buffer						
needs to be adjusted. Once the young have fledged						
and are no longer dependent on the nest and are						

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verifica Comp	
	verification	Verification	verification	Date	Initial
flying well enough to avoid Project construction					
zones (typically by August), the Project can proceed					
without further regard to the nest site(s). Any birds					
that begin nesting within the Project Site and					
survey buffers during active construction shall be					
assumed to be habituated to construction-related					
activities or similar noise and disturbance levels					
and no-disturbance zones shall not be established					
around active nests in these cases.					
MM BIO-3: The Project shall obtain a Waste	Submittal of	Prior to the	City of Manteca		
Discharge Requirements permit from the RWQCB	approved	commencement	Development Services		
and a Lake and Streambed Alteration Agreement	permits	of construction	Department		
from the CDFW prior to the commencement of		activities in SSJID			
construction activities in SSJID Drain 5, ED1A, and		Drain 5, ED1A,			
ED1B. Permit approval documents shall be		and ED1B			
submitted to the City of Manteca. The Project shall					
comply with SJMSCP ITMM 5.2.4.31, Riparian					
Habitats and Other Non-Vernal Pool Wetlands.					
Proof of compliance (i.e., issued permits, copies of					
any required reports) shall be submitted to the City					
of Manteca.					
Cultural Resources		1			1
MM CUL-1: The project applicant shall ensure that	Submittal of	Prior to initiation	City of Manteca		
a training session is conducted for all workers prior	training session	of construction	Community		
to initiation of construction activities. The training	materials and	activities	Development		
will provide information on the identification and	attendance lists		Department		
protection of sensitive cultural resources, including					
tribal cultural resources, human remains, and					
cultural deposits. If potentially significant					
archaeological resources are encountered during					
subsurface excavation activities, all construction					

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verification of Completion	
	vernication	verincation		Date	Initial
activities within a 100-foot radius of the resource					
shall cease, the City of Manteca shall be notified,					
and a qualified archaeologist that meets the					
Secretary of the Interior's Professional					
Qualifications Standards in prehistoric or historical					
archaeology (or a qualified paleontologist in the					
event paleontological resources are found) shall be					
retained to determine the significance of the					
discovery. The City of Manteca shall consider					
recommendations presented by the professional					
for any unanticipated discoveries and shall carry out the measures deemed feasible and					
appropriate. Such measures may include avoidance, preservation in place, excavation,					
documentation, curation, data recovery, or other					
appropriate measures. Specific measures are					
developed based on the significance of the find.					
Geology and Soils					
MM GEO-1: Prior to issuance of building permits,	Submittal of the	Prior to issuance	City of Manteca		
the project applicant shall submit a design-level	study and plans	of building	Development Services		
geotechnical study and building plans to the City of	study and plans	permits	Department/California		
Manteca and the California Department of Health		permes	Department of Health		
Care Access and Information for review and			Care Access and		
approval. The building plans shall demonstrate that			Information		
they incorporate all applicable recommendations of					
the design-level geotechnical study and comply					
with all applicable requirements of the most recent					
version of the California Building Standards Code. A					
licensed professional engineer shall prepare the					
plans, including those that pertain to soil					
engineering, structural foundations, pipeline					

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for C		erification of Completion	
	vernication	verincation	verincation	Date	Initial	
excavation, and installation. The approved plans						
shall be incorporated into the Project. All on-site						
soil engineering activities shall be conducted under						
the supervision of a licensed Geotechnical Engineer						
or Certified Engineering Geologist.						
Hydrology and Water Quality		1	1			
MM HYD-1: Prior to the issuance of grading or	Submittal of the	Prior to the	City of Manteca			
building permits for each proposed activity within	SWPPP	issuance of	Development Services			
the Master Plan area, the project applicant shall		grading or	Department/California			
prepare and submit a SWPPP to the City of		building permits	Department of Health			
Manteca for approval that identifies specific actions			Care Access and			
and BMPs to prevent stormwater pollution during			Information			
construction activities. The SWPPP shall identify a						
practical sequence for BMP implementation,						
monitoring, and maintenance; site restoration;						
contingency measures; responsible parties; and						
agency contacts. The SWPPP shall include but not						
be limited to the following elements:						
Temporary erosion control measures shall be						
employed for disturbed areas.						
Specific measures shall be identified to protect						
the on-site open drainages during construction						
of the Project.						
No disturbed surfaces shall be left without						
erosion control measures in place during the						
winter and spring months.						
Sediment shall be retained on-site by a system						
of sediment basins, traps, or other appropriate						
measures.						
The construction contractor shall prepare						
Standard Operating Procedures for the						

Mitigation Measures	Method of Verification	Timing of Verification	Responsible for Verification	Verifica Comp	ition of letion
	Verification verification verification	Date	Initial		
handling of hazardous materials on the					
construction site to eliminate or reduce					
discharge of materials to storm drains.					
BMP performance and effectiveness shall be					
determined either by visual means where					
applicable (e.g., observation of above-normal					
sediment release), or by actual water sampling					
in cases where verification of contaminant					
reduction or elimination (such as inadvertent					
petroleum release) is required by the RWQCB					
to determine adequacy of the measure.					
In the event of significant construction delays					
or delays in final landscape installation, native					
grasses or other appropriate vegetative cover					
shall be established on the construction site as					
soon as possible after disturbance, as an					
interim erosion control measure throughout					
the wet season.					