

City of Manteca Change Order

Change Order

Project Name:	Main Street: Yosemite Avenue to Atherton Drive Improvement Project	Approval Date:	
Project Manager:	Koosun Kim	CIP/ Contract No:	17001/ C2018-172
Project Contractor:	Teichert Construction		


It is agreed to modify the Contract referred to above as follows:

CPR	DESCRIPTION OF CHANGES	CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
1	Construction of ADA Curb Ramps	\$ 132,925.00	0 Working Days

It is agreed to modify the Contract referred to above as follows:

a. Contract Amount + Approved Change Orders:	2,806,631.28
b. Net Increase (Decrease) of this Change Order:	132,925.00
c. Revised Contract Amount + all Change Orders: (a + b = c)	2,939,556.28
d. Contract Time (Final Completion) Prior to this Change Order (Calendar Days):	110 Working Days
e. Net Increase (Decrease) of this Change Order:	0 Working Days
f. Revised Contract Time with all Approved Changes (Calendar Days): (d + e = f)	110 Working Days

Change order to be accomplished in accordance with the terms, stipulations, and conditions of the original contract.

Approved by Contractor: 

7/31/2019
Date

Recommended for Approval:


Date
8/1/2019

Recommended for Approval City Project Manager



Date
8-1-19

Attest City Clerk:

Date

ATTACHMENT 2

Stockton Office
 265 Val Dervin Parkway
 P.O. Box 1118
 Stockton, CA 95201-1118
 (209) 983-2300 - FAX (209) 983-2375

**TEICHERT CONSTRUCTION***Established 1887*

August 1, 2019

Koosun Kim
City of Manteca
 1001 W Center St
 Manteca, CA 95337

RE: City of Manteca Main Street Improvement Project
 ADA Curb Ramps
 Teichert Job Number 11039.00

SUBJECT: Serial Number 003R2-Part2
 ADA Curb Ramps

Mr. Kim,

Attached is the price proposal based on the plan provided by City of Manteca on 04/30/2019 - Part 2 of the proposal includes 50% of mobilization, 15 days of traffic control and 12 of the 21 ramps. Please note traffic control includes flagging operations and mandatory pedestrian detours, traffic control operations are estimated at 30 days of TC, any additional days will be charged at unit price of \$2,300 per day.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	AMOUNT
100	Mobilization / Demobilization	1.00	LS	\$ 10,825	\$10,825.00
200	Traffic Control System	15.00	DY	\$2,300.00	\$34,500.00
				\$	
500	Minor Concrete (Curb Ramp)	12.00	EA	7,300.00	\$87,600.00
GRAND TOTAL					\$132,925.00

If you have any questions regarding this proposal please contact me

Best regards,

Samantha Franco
 Project Manager